


PUBLIC SERVICE COMPANY OF OKLAHOMA
FOR INTRA-COMPANY CORRESPONDENCE ONLY

SUBJECT Comanche Power Station Transformers DATE September 28, 1972
TO A. R. Wilson DEPT. _____ OFFICE LOCATION Lawton
FROM John Leach EXT. 323 DEPT. Sub Engr. OFFICE LOCATION Tulsa

Attached are two copies of the Westinghouse Electric Corporation's certified test report on the unit # 1-1 power transformer manufactured on our P.O. #70262-3 and on their G.O. #FL-41926 and S.O. #MCM 0741.

All reported values are better than guaranteed values or within prescribed NEMA Standard variations of same.

Impulse test reports and oscillograms are also attached.


John B. Leach

JBL:pm

cc: MMarchbanks w/att.
CRHarvey w/att.
BLNolen w/att. ✓



Westinghouse Electric Corporation

Purchaser: Public Service Company of Oklahoma
 Date of Test: 8-1-72 Purchaser's Order No.: 70262-3 G.O. TL-41926 S.O. No. MCM0741
 Type: FOA Shell Phase: Three Cycles: 60 Insulating Fluid: Oil L. Spec. MCM0741-08 Polarity: See I.P.
 Winding: H.V. Winding: L.V. Winding: _____
 Kva: 90000 Kva: 90000 Kva: _____
 Voltage: 138000 Grd. Y Voltage: 13800 Voltage: _____
 For polarity, additional tap voltages and connections see Instruction Plate MCM0741-10.

RESISTANCES, EXCITING CURRENT, LOSSES AND IMPEDANCE—Based on normal rating, unless otherwise stated. Losses and regulation are based on wattmeter measurements. For three-phase transformers the resistances are the sum of the three phases in series.

SERIAL NO.	RESISTANCE IN OHMS AT 75°C			% EXCITE CURRENT AT 100% RATED VOLTAGE	NO LOAD LOSS WATTS AT 100% RATED VOLTAGE	138 Kv		TO _____ Kv		TO _____ Kv	
	WINDINGS					TO 13.8 Kv	TO _____ Kv	TO _____ Kv	TO _____ Kv	TO _____ Kv	TO _____ Kv
	H.V.	L.V.				90000 Kva					
7001867	.8790	.0273		.71	72003	325931	14.01				
AVERAGE											
GUARANTEE											
138 KV TO 13.8 KV REGULATION AT 75°C @ 90000 KVA						100% PF	% PF	80% PF	% PF		
AVERAGE						1.34		9.30			
GUARANTEE						1.47		9.45			

TEMPERATURE RISES—Average rise in degrees C., corrected to instant of shutdown, of transformer.
 Serial: 7001867 with windings connected and loaded as follows:
 H.V. Winding: 134.550 Kv 386 Amp.; L.V. Winding: 13.800 Kv 3765 Amp.;
 Winding: _____ Kv _____ Amp. until constant temperature rise was reached.

Load Constant	RISE OF WINDINGS BY RESISTANCE				TOP FLUID RISE	AMBIENT TEMP.		WATER		
	H.V.	L.V.		GUARANTEE		INGOING WATER	TEMPERATURE ROOM	RISE	GALLONS PER. MIN.	POUNDS PRESSURE
100%	45.7	48.7		55	38.0		25.0			

INSULATION TESTS	WINDING	VOLT RATING	TEST VOLTAGE APPLIED IN Kv	DURATION OF TEST IN SECONDS
APPLIED POTENTIAL TESTS (Voltage applied between each winding and all other windings connected to core and ground.)	H.V.	138000	34	60
	L.V.	13800		
	Wiring, Fans & Pumps		1.5	60

INDUCED POTENTIAL TEST: _____ times rated voltage across full winding; 230 Kv from 134.550 Kv
 Line terminal to ground; at 180 cycles per second for 7200 cycles.

REMARKS: See separate report for results of ASA Impulse and NEMA Steep Front tests.

This transformer was subjected to and successfully passed Westinghouse Quality Control Corona tests.

I hereby certify that this is a true report based on factory tests made in accordance with the latest Transformer Test Code CS7 of the American Standards Association; and that each transformer withstood the above insulation tests.

Signed R. S. Farmer Date August 4, 1972 Approved [Signature]
 Page 1 of 3 Pages

Westinghouse

DATE August 4, 1972

PURCHASER Public Service Company of Oklahoma WESTINGHOUSE GENERAL ORDER NO. TL-41926
 API STATUS Class FOA Shell Form Power Transformer SHOP ORDER NO. MCM0741
 RATING KVA 90000 - 138000 Grd. Y/13800 Volts, 3 Phase, 60 Hertz

Additional Test Data

Exciting Current and No Load Loss @ 110% Rated Voltage

	<u>% Exciting Current</u>	<u>No Load Loss, Watts</u>
Measured	1.70	102621
Guaranteed	3.96	--

Additional Impedance and Load Loss Measurements @ 75°C

<u>Voltage Connection</u>	<u>NLTC Pos.</u>	<u>KVA</u>	<u>% Impedance</u>	<u>No Load Loss, Watts</u>
148350 - 13800	1	90000	14.28	300812
134550 - 13800	5	90000	14.09	334557

Pump and Fan Losses
230 Volts, 3 Phase, 60 Hertz

	<u>T.W.</u>	<u>A.W.</u>
Measured	18800	25284
Guaranteed	20400	--

Ratio Tests

250 Volts Applied on H1H2H3

<u>NLTC Pos.</u>	<u>Measured on X1X2X3</u>		
	<u>Phase A</u>	<u>Phase B</u>	<u>Phase C</u>
1	40.28	40.28	40.28
2	41.16	41.16	41.16
3	42.20	42.20	42.20
4	43.30	43.30	43.30
5	44.33	44.33	44.33

Efficiencies @ 75°C

Load	Full	3/4	1/2	1/4
Measured	99.56	99.62	99.66	99.59
Guaranteed	99.54	99.61	99.65	99.58

DATE August 4, 1972

PURCHASER Public Service Company of Oklahoma WESTINGHOUSE GENERAL ORDER NO. TL-41926

STATUS Class FOA Shell Form Power Transformer SHOP ORDER NO. MCM0741

RATING KVA 90000 - 138000 Grd. Y/13800 Volts, 3 Phase, 60 Hertz

Current Transformer Resistance Measurements @ 75°C

	Terminal Block Points	Ohms
H2-L876732	X17-X18	.2218
	K1-K5	.1792
	K1-K3	.1484
	K1-K2	.0804
H0-L834351	W49-W53	.6343
	W49-W52	.4595
	W49-W51	.2476
	W49-W50	.2021
X1-L876780	J1-J5	.3534
	X10-X11	.3613
	J1-J3	.2586
	J1-J2	.0777
X2-L87678	J6-J10	.3357
	X12-X13	.3494
	J6-J8	.2419
	J6-J7	.0615
X3-L87678	J11-J15	.3265
	X15-X16	.3346
	J11-J13	.2347
	J11-J12	.0521

ASA Impulse and NEMA Steep Front Tests
Plus Current Measurements
for
Public Service Company of Oklahoma

KVA - 90000
H - 138000 Grd. Y Volts - 550 BIL
X - 13800 Volts - 110 BIL

Three Phase, 60 Hertz

C.O. 70262-3
G.O. TL-41926
S.O. MCM0741
L-Spec. MCM0741-08
Serial 7001867

Terminal Surged	Wave* Applied	Oscillogram CMU-1039	Defl. In.	Sensitivity KV/In.	Crest KV	Time MS Or KV/MS	Timing Wave**
H1	RWE	21	1.50	247	371	1-1/2x30	5
	RWI	22	Current Measurements				20
	SF	19	1.72	494	849	970	.5
	SF	20	1.67	494	825	970	.5
	CW	23	1.72	370	637	4.8	1
	CW	24	1.72	370	637	4.0	1
	FWE	25	1.50	370	555	1-1/2x30	5
	FWI	26	Current Measurements				20
H2	RWE	27	1.50	247	371	1-1/2x30	5
	RWI	28	Current Measurements				20
	SF	17	1.69	494	825	970	.5
	SF	18	1.72	494	849	970	.5
	CW	29	1.72	370	637	4.7	1
	CW	30	1.72	370	637	4.0	1
	FWE	31	1.50	370	555	1-1/2x30	5
	FWI	32	Current Measurements				20
H3	RWE	33	1.50	247	371	1-1/2x30	5
	RWI	34	Current Measurements				20
	SF	13	1.68	494	829	975	.5
	SF	16	1.67	494	825	970	.5
	CW	35	1.72	370	637	3.7	1
	CW	36	1.72	370	637	3.9	1
	FWE	37	1.50	370	371	1-1/2x30	5
	FWI	38	Current Measurements				20

* RWE - Reduced voltage wave
RWI - Reduced current wave
SF - Steep front waves
CW - Chopped wave
FWE - Full voltage wave
FWI - Full current wave

** Timing Waves (Films 2 and 3)
.5 - 5 MS Sweep at 2000 KC
1 - 10 MS Sweep at 2000 KC
5 - 50 MS Sweep at 200 KC
20 - 200 MS Sweep at 200 KC

Terminal Surged	Wave* Applied	Oscillogram CMU-1039	Defl. In.	Sensitivity KV/In.	Crest KV	Time MS Or KV/MS	Timing Wave**
X1	RWE	52	1.50	49.6	74.5	2 x 10	5
	RWI	53	Current Measurements				20
	SF	50	1.97	99.1	195	325	.5
	SF	51	2.00	99.1	198	330	.5
	CW	54	1.80	74.3	134	3.4	1
	CW	55	1.80	74.3	134	3.7	1
	FWE	56	1.51	74.3	112	2 x 10	5
	FWI	57	Current Measurements				20
X2	RWE	58	1.50	49.6	74.5	2 x 10	5
	FWI	59	Current Measurements				20
	SF	47	2.02	99.1	200	333	.5
	SF	48	2.02	99.1	200	333	.5
	CW	60	1.78	74.3	132	3.4	1
	CW	61	1.78	74.3	132	3.2	1
	FWE	62	1.50	74.3	111.5	2 x 10	5
	FWI	63	Current Measurements				20
X3	RWE	64	1.50	49.6	74.5	2 x 10	5
	RWI	65	Current Measurements				20
	SF	45	2.02	99.1	200	333	.5
	SF	46	2.02	99.1	200	333	.5
	CW	66	1.77	74.3	131.5	3.3	1
	CW	67	1.77	74.3	131.5	3.1	1
	FWE	68	1.49	74.3	111	2 x 10	5
	FWI	69	Current Measurements				20
Ho	RWE	71	1.58	49.6	78.4	3 x 38	5
	RWI	72	Current Measurements				20
	FWE	73	1.58	74.3	117.4	3 x 38	5
	FWI	74	Current Measurements				20
	FWE	75	1.60	74.3	118	3 x 38	5
	FWI	76	Current Measurements				20

This transformer successfully passed the impulse tests which were applied in accordance with ASA and NEMA specifications. Copies of the oscillograms used are attached.


R. S. Farmer
Fellow Engineer

Attachments

/jff


1 Voltage Calibrator #403

MCM0741
Ser. 7001867



2


SupCalibr #403



3 SupCalibr 224




21 H₁ R_{00E}




021

19 H₁ SF




019

22 H₁ R_{00I}




022

20 H₁ SF



020


23 H₁ CW




24 H₁ CW




25 H₁ FWE




26 H₁ FWE




27 H₂ RW E




17 H₂ SF




28 H₂ RW I



18 H₂ SF




29 Hz CW




029

30 Hz CW




030

31 Hz FUSE



031


32 Hz FUSE



032


33 H3 RWE

033



13 H3 SF

013




34 H3 RWI

034




16 H3 SF

016




35 H₃ Cu




035

36 H₃ Cu



036

37 H₃ FwE




037

38 H₃ FwI



038

#52 RWE X₁




052

#53 RWE X₁




053

#50 SF X₁




050

#51 SF X₁




051

#54 CW X₁




054

#55 CW X₁




055

#56 FWE X₁




056

#57 FWI X₁




057

#58 RWE X₂




058

#47 K₂SF₆




047

#59 RWE X₂




059

#48 X₂ SF₆




048


#60 CW χ_2




#62 FWE χ_2




#61 CW χ_2



#63 FWE χ_2




#64 RWE X3




064

X3 SF #45




045

#65 RWE X3



065

X3 SF #46




046

66 CW K3



066

67 CW K3




067

68 FWE K3




068

69 FWI K3




069

#71 RWE H₀




71

#73 FWE H₀




73

#72 RWI H₀



72


FWI H₀ #74



74

#75 FWE H.

075



#76 FWI H.

076

